

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH/ W.F. 152-2021 / 11 / 2022-23

dated: **29-09-2022**

Name of the Work: Stabilization of bank of nallah near Shree Paikdev Temple at Bondoi of Village Naqueri in Quepem Constituency.

Sample Sent by :- Assistant Engineer, SD V, WD XII, WRD, Quepem- Goa.

Letter no:- No. WRD/WD XII/SD V/ F.15/135/2022-23.

Dated:- 28-09-2022.

Received On: 28-09-2022

Date of Tesing: 29-09-2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.152/01/2021	Coarse Sand	FM Silt & Clay Grading	2.702 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.152/02/2021	Fine Sand	FM Silt & Clay Grading	3.032 1.80% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F. 152/03/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.152/04/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SDV, WD XII, WRD, Quepem, Goa.
 - 2) The Executive Engineer, Works Division XII, WRD, Quepem, Goa.
 - 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
 - 4) Office File.