

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59./ W.F. 64/2020-21/03 / 2021-22. dated:7/4/2021

Name of the Work: Improvement and Development of flood water nallah passing through Survey .No. 28/1- F of Village
 Cacora Kadebag in Curchorem Constituency.

Sample Sent by :- Assistant Engineer, SD V, WD XII , WRD, Quepem- Goa.
 letter no:- WRD/WD XII/SD V/F.15/01/2021-22.

Dated:- 1/4/2021

Received On: 1/4/2021

Date of Testing: 5/4/2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
327/2021	Coarse sand	FM Silt & Clay Grading	2.509 1.40% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
328/2021	Metal Sand	FM Silt & Clay Grading	2.258 1.40% Zone IV	2.3 to 3.1 Upto 5% I to III Zone	
329/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
330/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer