

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.07-2020/169 / 2020-21. dated: 30/11/2020

Name of the Work: Construction of Anti- sea erosion wall from Teso hotel to Sitaram Chodankar house in Vaddi Kerem in V.P.
Marna Siolim - Assagao in Siolim Constituency.

Sample Sent by: Assistant Engineer, SD I, WD I, WRD, Porvorim-Goa

Letter No: No.WRD/M I/WD I/SD I/F.57/2020-21/458.

Dated:- 13-11-2020

Received on: 21-11-2020

Date of Testing: 23-11-2020

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
31//20	Coarse Sand	FM Silt & Clay Grading	2.582 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
32/20	Aggregate-12.5 mm	Grading		As per IS-383:2016	To get the 12.5 mm graded aggregate nominal size blend 12.5 mm & 10 mm metal in 1:1 proportion.
33/20	Aggregate- 10 mm	Grading		As per IS-383:2016	

Copy submitted to

- 1) Assistant Engineer, SD I, WD I , WRD, Porvorim-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD I, WRD, Porvorim- Goa.
- 4) Office File.