

**GOVERNMENT OF GOA**  
**WATER RESOURCES DEPARTMENT**  
**S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY**  
**Gogol - Margao - Goa.**

No. WRD / WD XI / SDIII / F.59 / WF.37/2021 / **220** / 2020-21.

dated: 17-02-2021

Name of the Work: Development of Pond Sy.No. 4/1 at Dignem in V.P. Verna of Salcete Taluka.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa

Letter No: No.WRD/SD I/ WD II/ F. Esst/820/2020-21

Dated:- 10/2/2021

Received on: 15-02-2021

Date of Testing: 17-02-2021

**REPORT**

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
190/2021	Coarse Sand	FM Silt & Clay Grading	2.552 2.30% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
191/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
192/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
- 4) Office File.