

**GOVERNMENT OF GOA
QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT**

Test Report No.: WRD/Q.C./F.6-4/ Aggr -T- 9400, 9401 /Lab/ 223 /2019-20

Dated: 03/ 07 / 2019.

Laboratory: Bicholim

Sand –T: 4893 , Cement: 1091.

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Improvement of existing nallah & Beautification of existing steps near Ulhas Betkar House to Mulnath Temple at Zorwaddo Chapora in V.P. Verla Canca in Siolim Constituency.

Ref to requisition No: SDI/WDI/WRD/F. 57/2019-20/112 Dated: 14/06/2019.

Qty. Received: 1 bags each **Date of Receipt:** 01/07/2019 **Tested on:** 01 & 02/07/2019 **Ref to Specification:** CPWD 2002, Vol. I & IS:4031-4-1988

Sample: Sand ,20mm, **O.S. No.** 2463,2464, 2481 & 2465/SS **Lab. Sample No.:** 6545 To 6548 **Tested by:** Mrs. S. B. Naik Shirodkar.JE.
12.5mm size aggrt, cement.

R E P O R T 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized aggregate of 20 mm nominal size.	(Qty. rep. – --- m ³)	
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized aggregate of 12.5 mm nominal size.	(Qty. rep. – --- m ³)	
REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:2 by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.					
3.	Sand: (L.S.No.6547)	i) Silt & Clay by S.A. method ii) Silt by sedimentation iii) Fineness Modulus iv) Grading Zone	: - 2.80% : - 3.33% : - 2.45 : - III		
REMARK: The observed results are within the permissible limits of the coarse sand.					
4.	Cement: J.K cement, bearing IS:269 Ordinary Portland cement, Manuf. date: Week 21, Month 05, Year'2019. CM/L = 0003401033 Qty. rep. – _____. To be used for – NOT SPECIFIED.	i) Fineness of Cement ii) Consistency of cement iii) Initial Setting Time iv) Final Setting Time	: 0.97 % : 31.50% : 205 minutes : 330 minutes	----- (It should not be more than 10%) (It should be in the neighborhood of 35%) ---- (It should not be less than 30 minutes) -- (It should not be more than 600 minutes)	
REMARK: The observed results are within the permissible limit for Ordinary Portland cement.					

Copy to: 1. The Assistant Engineer, SDI, WDI,WRD, Porvorim – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim – Goa.

4. Q.C. Lab file

5. Bill File.

Junior Engineer

Assistant Engineer