## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/Aggr-T-9454, 9455 /Lab/ 304 /2019-20 Sand –T: 4927, 4928 & Cement T: 1108 .

Dated: 21/11/2019.Laboratory: Bicholim

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Construction of DWC's and Fc's and Do's of B/7 Distributory of RBMC of TIP in Dhargal Village of Pernem Taluka. <u>Ref to requisition No</u>: SDIV/WDVII/WRD/F. 10/2019-20/147 Dated: 14/11/2019.

Qty. Received: 1 bags eachDate of Receipt: 18/11/2019Tested on: 20 & 21/11/2019Ref to Specification: CPWD 2002, Vol. I&IS:4031-4-1988Sample: Sand,20mm,O.S. No. 2755, 2758 To 2761 /SSTested on: 20 & 21/11/2019Ref to Specification: CPWD 2002, Vol. I&IS:4031-4-198812.5mm size aggrt, & CementCementLab. Sample No.: 6880 To 6884 Tested by: Mrs. S.B. Naik Shirodkar, JE.

## **R E P O RT 01 OF 01**

Sr. No	D. Description of san	nple Tested for	Results	Max. /Min. value permissible	Remarks	
1. 2.	20 mm Size Aggrega 12.5 mm Size Aggreg		It is single sized aggregate of It is not single sized aggregate	20 mm nominal size. (Qty. rep. – - r of 12.5 mm nominal size. (Qty. rep. – - n	n <sup>3</sup> ) n <sup>3</sup> )	
	<u>REMARK:</u> After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.					
3.		<ul> <li>i) Silt &amp; Clay by S.A. method</li> <li>ii) Silt by sedimentation</li> <li>iii) Fineness Modulus</li> <li>iv) Grading Zone</li> </ul>	4.76% (L.S.No.6883	iii) Fineness Modulus : -	3.33%	
	<b><u>REMARK</u></b> : The observed results are within the permissible limits of the coarse and fine sand.					
5.	Cement:		i) Fineness of Cement		,	
	J.K cement, bearing IS:269 Ordinary Portland cement,		ii) Consistency of cement	: 34.50% (It should be in the neig	hborhood of 35%)	
			iii) Initial Setting Time	: 140 minutes (It should not b	e less than 30 minutes)	
	Manuf. date:	Week, Month <u>11</u> , Year' <u>2019</u> .	iv) Final Setting Time	: 310 minutes (It should not be a	nore than 600 minutes)	
	CM/L = 0003401033					
	Qty. rep. –	·				
			AARK: The observed results a	are within the permissible limit for Ord	inary Portland cement.	

Copy to: 1. The Assistant Engineer, SDIV, WDVII, WRD, Dhargal, Pernem – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D.VII, WRD, Dhargal, Pernem – Goa.

4. Q.C. Lab file 5. Bill File.

Junior Engineer

**Assistant Engineer**