

**GOVERNMENT OF GOA**  
**WATER RESOURCES DEPARTMENT**  
**S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY**  
**Gogol - Margao - Goa.**

No. WRD / WD XI / SDIII / F.59. W.F.16/2021/139 / 2021-22.

dated:22/11/2021

Name of the Work: Improvement to the existing nallah and Construction of Retaining wall in Sy.No. 67/7 in Seraulim Village in Benaullim Constituency (2nd Call).

Sample Sent by :- Assistant Engineer, SD I, WD II, WRD, Rawanfond Goa.

Letter no:- No. WRD/ SD I/WD II/ F.Estt/561/2021-22/.

Dated:- 19-11-2021

Received On: 19-11-2021

Date of Tesing: 22-11-2021

**REPORT**

Sr. No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.16/01/2021	Coarse Sand	FM Silt & Clay Grading	2.608 1.40% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.16/02/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.16/03/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond- Goa.
- 2) The Executive Engineer, Works Division III, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.