

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
1.1	68						106.67		No. WRD/ WD XI/ SD I/ F.175/149/2020-21. DATED: 27-11-2020
	69	23-11-2020	30-11-2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	102.27	103.74	
	70			Concrete from Ch. 50.00 to 68.00			102.27		
1.2	71						102.27		
	72	23-11-2020	30-11-2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	102.27	102.27	do
	73			Concrete from Ch. 50.00 to 68.00			102.27		
2.1	74						106.67		
	75	24-11-2020	1/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	102.27	103.74	do
	76			Concrete from Ch. 68.00 to 86.00			102.27		
2.2	77						106.67		
	78	24-11-2020	1/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	106.67	105.20	do
	79			Concrete from Ch. 68.00 to 86.00			102.27		
3.1	80						102.27		
	81	25-11-2020	2/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	102.27	102.27	do
	82			Concrete from Ch. 86.00 to 104.00			102.27		
3.2	83						102.27		
	84	25-11-2020	2/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	106.67	103.74	do
	85			Concrete from Ch. 86.00 to 104.00			102.27		
4.1	86						106.67		
	87	26-11-2020	4/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	106.67	105.20	do
	88			Concrete from Ch. 104.00 to 122.00			102.27		
4.2	89						106.67		
	90	26-11-2020	4/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	102.27	103.74	do
	91			Concrete from Ch. 104.00 to 122.00			102.27		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY				TESTING PERIOD		07 days.			
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
5.1	242						106.67		No. WRD/ WD XI/ SD I/ F.175/154/2020-21. DATED: 04-12-2020
	243	27-11-2020	4/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	106.67	108.15	
	244			Concrete from Ch. 122.00 to 140.00			111.11		
5.2	245						106.67		
	246	27-11-2020	4/12/2020	Retaining wall left side foundation	1.2.4	100 kg/cm2	106.67	105.20	do
	247			Concrete from Ch. 122.00 to 140.00			102.27		
6.1	248						102.27		
	249	28-11-2020	5/12/2020	Retaining wall 1st lift left side	1.2.4	100 kg/cm2	106.67	105.20	do
	250			Concrete from Ch. 50.00 to 80.00			106.67		
6.2	251						106.67		
	252	28-11-2020	5/12/2020	Retaining wall 1st lift left side	1.2.4	100 kg/cm2	106.67	106.67	do
	253			Concrete from Ch. 50.00 to 80.00			106.67		
7.1	254						106.67		
	255	30-11-2020	7/12/2020	Retaining wall 1st lift left side	1.2.4	100 kg/cm2	97.78	102.24	do
	256			Concrete from Ch. 80.00 to 110.00			102.27		
7.2	257						102.27		
	258	30-11-2020	7/12/2020	Retaining wall 1st lift left side	1.2.4	100 kg/cm2	102.27	103.74	do
	259			Concrete from Ch. 80.00 to 110.00			106.67		
8.1	260						102.27		
	261	1/12/2020	8/12/2020	Retaining wall 2nd lift left side	1.2.4	100 kg/cm2	106.67	103.74	do
	262			Concrete from Ch. 50.00 to 90.00			102.27		
8.2	263						106.67		
	264	1/12/2020	8/12/2020	Retaining wall 2nd lift left side	1.2.4	100 kg/cm2	106.67	105.20	do
	265			Concrete from Ch. 50.00 to 90.00			102.27		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
9.1	194						102.27		No. WRD/ WD XI/ SD I/ F.175/164/2020-21. DATED: 10-12-2020
	195	3/12/2020	10/12/2020	left side Retaining wall foundation	1.2.4	100 kg/cm2	102.27	103.74	
	196			Concrete for Ch. 140.00 to 150.00 Mt			106.67		
9.2	197						106.67		
	198	3/12/2020	10/12/2020	left side Retaining wall foundation	1.2.4	100 kg/cm2	102.27	105.20	do
	199			Concrete for Ch. 140.00 to 150.00 Mt			106.67		
10.1	200						106.67		
	201	4/12/2020	11/12/2020	left side Retaining wall 1st lift	1.2.4	100 kg/cm2	111.11	108.15	do
	202			Concrete for Ch. 110.00 to 140.00 Mt			106.67		
10.2	203						106.67		
	204	4/12/2020	11/12/2020	left side Retaining wall 1st lift	1.2.4	100 kg/cm2	111.11	109.63	do
	205			Concrete for Ch. 110.00 to 140.00 Mt			111.11		
11.1	206						106.67		
	207	5/12/2020	12/12/2020	left side Retaining wall 2nd lift	1.2.4	100 kg/cm2	111.11	108.15	do
	208			Concrete for Ch. 90.00 to 130.00 Mt			106.67		
11.2	209						111.11		
	210	5/12/2020	12/12/2020	left side Retaining wall 2nd lift	1.2.4	100 kg/cm2	106.67	108.15	do
	211			Concrete for Ch. 90.00 to 130.00 Mt			106.67		
12.1	212			left side Retaining wall 3rd lift concrete			111.11		
	213	7/12/2020	14-12-2020	for Ch. 50.00 to 100.00 & left side 1st lift	1.2.4	100 kg/cm2	111.11	109.63	do
	214			concrete from Ch. 140.00 to 150.00			106.67		
12.2	215			left side Retaining wall 3rd lift concrete			106.67		
	216	7/12/2020	14-12-2020	for Ch. 50.00 to 100.00 & left side 1st lift	1.2.4	100 kg/cm2	111.11	109.63	do
	217			concrete from Ch. 140.00 to 150.00			111.11		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY				TESTING PERIOD		07 days.			
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
13.1	464						106.67		No. WRD/ WD XI/ SD I/ F.175/169/2020-21. DATED: 15-12-2020
	465	8/12/2020	15-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	108.15	
	466			Concrete from Ch. 55.00 to 80.00 Mt			111.11		
13.2	467						111.11		
	468	8/12/2020	15-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	109.63	do
	469			Concrete from Ch. 55.00 to 80.00 Mt			111.11		
13.3	470						111.11		
	471	8/12/2020	15-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	108.15	do
	472			Concrete from Ch. 55.00 to 80.00 Mt			106.67		
14.1	473						111.11		
	474	9/12/2020	16-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	108.15	do
	475			Concrete from Ch. 80.00 to 105.00 Mt			106.67		
14.2	476						106.67		
	477	9/12/2020	16-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	109.63	do
	478			Concrete from Ch. 80.00 to 105.00 Mt			111.11		
14.3	479						111.11		
	480	9/12/2020	16-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	111.11	do
	481			Concrete from Ch. 80.00 to 105.00 Mt			111.11		
15.1	482						102.27		
	483	10/12/2020	17-12-2020	Right side Retaining wall 1st lift	1.2.4	100 kg/cm2	106.67	105.20	do
	484			Concrete from Ch. 55.00 to 100.00 Mt			106.67		
15.2	485						111.11		
	486	10/12/2020	17-12-2020	Right side Retaining wall 1st lift	1.2.4	100 kg/cm2	106.67	108.15	do
	487			Concrete from Ch. 55.00 to 100.00 Mt			106.67		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
15.3	488						102.27		No. WRD/ WD XI/ SD I/
	489	10/12/2020	17-12-2020	Right side Retaining wall 1st lift	1.2.4	100 kg/cm2	111.11	108.16	F.175/169/2020-21.
	490			Concrete from Ch. 55.00 to 100.00 Mt			111.11		DATED: 15-12-2020
16.1	491						111.11		
	492	14-12-2020	21-12-2020	Right side Retaining wall 2nd lift	1.2.4	100 kg/cm2	1111.11	442.96	do
	493			Concrete from Ch. 55.00 to 95.00 Mt			106.67		
16.2	494						111.11		
	495	14-12-2020	21-12-2020	Right side Retaining wall 2nd lift	1.2.4	100 kg/cm2	111.11	109.63	do
	496			Concrete from Ch. 55.00 to 95.00 Mt			106.67		
17.1	530						111.11		No. WRD/ WD XI/ SD I/
	531	15-12-2020	22-12-2020	Left side Retaining wall 2nd	1.2.4	100 kg/cm2	111.11	111.11	F.175/173/2020-21.
	532			Concrete from Ch. 130.00 to 150.00 Mt			111.11		DATED: 22-12-2020
17.2	533						111.11		
	534	15-12-2020	22-12-2020	Left side Retaining wall 2nd	1.2.4	100 kg/cm2	106.67	109.63	do
	535			Concrete from Ch. 130.00 to 150.00 Mt			111.11		
18.1	536						111.11		
	537	16-12-2020	23-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	111.11	do
	538			Concrete from Ch. 105.00 to 115.00 Mt			111.11		
18.2	539						106.67		
	540	16-12-2020	23-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	108.15	do
	541			Concrete from Ch. 105.00 to 115.00 Mt			106.67		
19.1	590						106.67		No. WRD/ WD XI/ SD I/
	591	21-12-2020	28-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	109.63	F.175/178/2020-21.
	592			Concrete from Ch. 115.00 to 133.00 Mt			111.11		DATED: 28-12-2020

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY				TESTING PERIOD		07 days.			
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
19.2	593						111.11		No. WRD/ WD XI/ SD I/
	594	21-12-2020	28-12-2020	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	111.11	F.175/178/2020-21.
	595			Concrete from Ch. 115.00 to 133.00 Mt			111.11		DATED: 28-12-2020
20.1	596						106.67		
	597	22-12-2020	29-12-2020	Right side 1st lift concrete from	1.2.4	100 kg/cm2	111.11	106.67	do
	598			Ch. 100.00 to 130.00 Mt			102.22		
20.2	599						106.67		
	600	22-12-2020	29-12-2020	Right side 1st lift concrete from	1.2.4	100 kg/cm2	106.67	108.15	do
	601			Ch. 100.00 to 130.00 Mt			111.11		
21.1	602						111.11		
	603	23-12-2020	30-12-2020	Right side 2nd lift concrete from	1.2.4	100 kg/cm2	111.11	109.63	do
	604			Ch. 95.00 to 130.00 Mt			106.67		
21.2	605						111.11		
	606	23-12-2020	30-12-2020	Right side 2nd lift concrete from	1.2.4	100 kg/cm2	115.56	112.59	do
	607			Ch. 95.00 to 130.00 Mt			111.11		
22.1	608						115.56		
	609	24-12-2020	31-12-2020	Left side Retaining wall foundation	1.2.4	100 kg/cm2	115.56	114.08	do
	610			Concrete from Ch. 50.00 to 25.00 Mt			111.11		
22.2	611						115.56		
	612	24-12-2020	31-12-2020	Left side Retaining wall foundation	1.2.4	100 kg/cm2	115.56	115.56	do
	613			Concrete from Ch. 50.00 to 25.00 Mt			115.56		
22.3	614						111.11		
	615	24-12-2020	31-12-2020	Left side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	112.59	do
	616			Concrete from Ch. 50.00 to 25.00 Mt			115.56		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
23.1	617						106.67		No. WRD/ WD XI/ SD I/
	618	26-12-2020	2/1/2021	Left side Retaining wall 1st lift	1.2.4	100 kg/cm2	106.67	108.15	F.175/178/2020-21.
	619			Concrete from Ch. 50.00 to 25.00 Mt			111.11		DATED: 28-12-2020
23.2	620						111.11		
	621	26-12-2020	2/1/2021	Left side Retaining wall 1st lift	1.2.4	100 kg/cm2	106.67	109.63	do
	622			Concrete from Ch. 50.00 to 25.00 Mt			111.11		
24.1	686						111.11		No. WRD/ WD XI/ SD I/
	687	29-12-2020	5/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	106.67	F.175/183/2020-21.
	688			Concrete from Ch. 0.00 to 18.00 mt			102.22		DATED: 04-01-2021
24.2	689						106.67		
	690	29-12-2020	5/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	108.15	do
	691			Concrete from Ch. 0.00 to 18.00 mt			111.11		
25.1	692						111.11		
	693	30-12-2020	6/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	106.67	do
	694			concrete from Ch. 18.00 to 36.00 Mt			102.22		
25.2	695						106.67		
	696	30-12-2020	6/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	106.67	108.15	do
	697			concrete from Ch. 18.00 to 36.00 Mt			111.11		
26.1	698						111.11		
	699	31-12-2020	7/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	109.63	do
	700			Concrete from Ch. 36.00 to 55.00 Mt			106.67		
26.2	701						106.67		
	702	31-12-2020	7/1/2021	Right side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	108.15	do
	703			Concrete from Ch. 36.00 to 55.00 Mt			106.67		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA

SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
27.1	704						111.11		No. WRD/ WD XI/ SD I/
	705	1/1/2021	8/1/2021	Right side retaining wall 1st lift	1.2.4	100 kg/cm2	115.56	112.59	F.175/183/2020-21.
	706			Concrete from Ch. 0.00 to 15.00 Mt			111.11		DATED: 04-01-2021
28.1	974						111.11		No. WRD/ WD XI/ SD I/
	975	4/1/2021	11/1/2021	Right side Retaining wall Ist lift	1.2.4	100 kg/cm2	111.11	109.63	F.175/189/2020-21.
	976			Concrete from Ch. 15.00 to 55.00 Mt			106.67		DATED: 08-01-2021
28.2	977						111.11		
	978	4/1/2021	11/1/2021	Right side Retaining wall Ist lift	1.2.4	100 kg/cm2	106.67	109.63	do
	979			Concrete from Ch. 15.00 to 55.00 Mt			111.11		
28.3	980						111.11		
	981	4/1/2021	11/1/2021	Right side Retaining wall Ist lift	1.2.4	100 kg/cm2	111.11	109.63	do
	982			Concrete from Ch. 15.00 to 55.00 Mt			106.67		
29.1	983						111.11		
	984	5/1/2021	12/1/2021	Right side Retaining wall II nd lift	1.2.4	100 kg/cm2	111.11	109.63	do
	985			Concrete from Ch.0.00 to 25.00 Mt			106.67		
29.2	986						106.67		
	987	5/1/2021	12/1/2021	Right side Retaining wall II nd lift	1.2.4	100 kg/cm2	111.11	108.15	do
	988			Concrete from Ch.0.00 to 25.00 Mt			106.67		
30.1	989						111.11		
	990	6/1/2021	13-01-2021	Right side Retaining wall II nd Lift	1.2.4	100 kg/cm2	111.11	109.63	do
	991			concrete from Ch. 25.00 to 55.00 Mt			106.67		
30.2	992						106.67		
	993	6/1/2021	13-01-2021	Right side Retaining wall II nd Lift	1.2.4	100 kg/cm2	111.11	108.15	do
	994			concrete from Ch. 25.00 to 55.00 Mt			106.67		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

**GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.**

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY					TESTING PERIOD		07 days.		
REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
31.1	1064						106.67		No. WRD/ WD XI/ SD I/ F.175/194/2020-21. DATED: 14-01-2021
	1065	8/1/2021	15-01-2021	Left side retaining wall foundation	1.2.4	100 kg/cm2	111.11	109.63	
	1066			Concrete from Ch. 25.00 to 7.00 Mt			111.11		
31.2	1067						106.67		
	1068	8/1/2021	15-01-2021	Left side retaining wall foundation	1.2.4	100 kg/cm2	111.11	111.11	do
	1069			Concrete from Ch. 25.00 to 7.00 Mt			115.56		
32.1	1070						106.67		
	1071	9/1/2021	16-01-2021	Left side Retaining wall Ist lift	1.2.4	100 kg/cm2	111.11	109.63	do
	1072			Concrete from Ch. 25.00 to 10.00 Mt			111.11		
32.2	1073						106.67		
	1074	9/1/2021	16-01-2021	Left side Retaining wall Ist lift	1.2.4	100 kg/cm2	111.11	111.11	do
	1075			Concrete from Ch. 25.00 to 10.00 Mt			115.56		
33.1	1076						115.56		
	1077	11/1/2021	18-01-2021	Left side Retaining wall II nd lift	1.2.4	100 kg/cm2	111.11	114.08	do
	1078			Concrete from Ch.50.00 to 13.00 Mt			115.56		
33.2	1079						120.00		
	1080	11/1/2021	18-01-2021	Left side Retaining wall II nd lift	1.2.4	100 kg/cm2	115.56	117.04	do
	1081			Concrete from Ch.50.00 to 13.00 Mt			115.56		
34	1082						111.11		
	1083	12/1/2021	19-01-2021	Left side Retaining wall III rd Lift	1.2.4	100 kg/cm2	120.00	115.56	do
	1084			concrete from Ch. 50.00 to 15.00 Mt			115.56		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
35.1	1202						106.67		No. WRD/ WD XI/ SD I/ F.175/201/2020-21. DATED: 21-01-2021
	1203	15-01-2021	22-01-2021	Right side Retaining wall IIIrd lift	1.2.4	100 kg/cm2	111.11	109.63	
	1204			Concrete from Ch. 0.00 to 50.00 Mt			111.11		
35.2	1205						111.11		
	1206	15-01-2021	22-01-2021	Right side Retaining wall IIIrd lift	1.2.4	100 kg/cm2	111.11	111.11	do
	1207			Concrete from Ch. 0.00 to 50.00 Mt			111.11		
36.1	1208						111.11		
	1209	16-01-2021	23-01-2021	Right side Retaining wall IIIrd lift	1.2.4	100 kg/cm2	106.67	108.15	
	1210			Concrete from Ch.50.00 to 100.00 Mt			106.67		
36.2	1211						106.67		
	1212	16-01-2021	23-01-2021	Right side Retaining wall IIIrd lift	1.2.4	100 kg/cm2	111.11	108.15	do
	1213			Concrete from Ch.50.00 to 100.00 Mt			106.67		
37.1	1214						106.67		
	1215	18-01-2021	25-01-2021	Left side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	108.15	do
	1216			concrete from Ch. 0.00 to 7.00 Mt			106.67		
37.2	1217						111.11		
	1218	18-01-2021	25-01-2021	Left side Retaining wall foundation	1.2.4	100 kg/cm2	111.11	109.63	do
	1219			concrete from Ch. 0.00 to 7.00 Mt			106.67		
38	1220						111.11		
	1221	19-01-2021	26-01-2021	Left side Retaining wall 1st Lift	1.2.4	100 kg/cm2	115.56	114.08	do
	1222			Concrete from Ch. 0.00 to 10.00 Mt			115.56		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
39.1	1298			Right side Retaining wall foundation			115.56		No. WRD/ WD XI/ SD I/ F.175/207/2020-21.
	1299	21-01-2021	28-01-2021	concrete from Ch. 133.00 to 145.00 Mt	1.2.4	100 kg/cm2	120.00	118.52	
	1300						120.00		DATED: 27-01-2021
39.2	1301			Right side Retaining wall foundation			120		
	1302	21-01-2021	28-01-2021	concrete from Ch. 133.00 to 145.00 Mt	1.2.4	100 kg/cm2	120.00	118.52	do
	1303						115.56		
40.1	1304						126.44		
	1305	22-01-2021	29-01-2021	Right side retaining wall 1st lift concrete from Ch. 130.00 to 145 .00 mt & Left side retaining wall lind lift concrete from Ch. 0.00 to 13.00 mt	1.2.4	100 kg/cm2	126.44	126.44	do
	1306						126.44		
40.2	1307						126.44		
	1308	22-01-2021	29-01-2021		1.2.4	100 kg/cm2	126.44	124.29	do
	1309						120.00		
41.1	1310			Left side Retaining wall IIIrd lift concrete for Ch. 0.00 to 15.00 mt & Right side IIIrd Lift for Ch. 100.00 to 130.00			115.56		
	1311	23-01-2021	30-01-2021		1.2.4	100 kg/cm2	120.00	118.52	do
	1312						120.00		
41.2	1313						120.00		
	1314	23-01-2021	30-01-2021		1.2.4	100 kg/cm2	115.56	118.52	do
	1315						120.00		
42.1	1718			Left side Retaining wall foundation concrete from Ch. 150.00 to 165.00 mt & right side retaining wall foundation concrete from Ch. 145.00 to 150.00 mt stretch			111.11		No. WRD/ WD XI/ SD I/ F.175/213/2020-21.
	1719	27-01-2021	3/2/2021		1.2.4	100 kg/cm2	115.56	115.56	
	1720						120.00		DATED: 01-02-2021
42.2	1721						120.00		
	1722	27-01-2021	3/2/2021		1.2.4	100 kg/cm2	115.56	117.04	do
	1723						115.56		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Retaining wall to protect the flood affected nallah bank of Aadi nallah at Poinguinim in Canacona Taluka.

SAMPLE SENT BY: AE, SD I, WD XI, WRD, Canacona- Goa.

NAME OF THE AGENCY

TESTING PERIOD

07 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
43.1	1724			Left side Retaining wall 1st lift concrete from Ch. 150.00 to 165.00 mt & right side retaining wall 1st lift concrete from ch. 145.00 to 150.00 mt stretch			120		No. WRD/ WD XI/ SD I/ F.175/213/2020-21. DATED: 01-02-2021
	1725	28-01-2021	4/2/2021		1.2.4	100 kg/cm2	120.00	118.52	
	1726						115.56		
43.2	1727						124.44		
	1728	28-01-2021	4/2/2021		1.2.4	100 kg/cm2	120.00	121.48	do
	1729						120.00		
44	1730			Left side Retaining wall IIInd lift concrete			120.00		
	1731	29-01-2021	5/2/2021	from Ch. 150.00 to 165.00 mt.	1.2.4	100 kg/cm2	115.56	117.04	do
	1732						115.56		
45	1733			Left side retaining wall IIIrd lift concrete			120.00		
	1734	30-01-2021	6/2/2021	from Ch. 150.00 to 165.00 mt. & left side	1.2.4	100 kg/cm2	120.00	118.52	do
	1735			concreting steps from Ch. 0 to 2.00 mt			115.56		
46	1778						120.00		No. WRD/ WD XI/ SD I/ F.175/223/2020-21. DATED: 10-02-2021
	1779	2/2/2021	10/2/2021	Right side retaining wall II nd lift concrete	1.2.4	100 kg/cm2	120.00	121.48	
	1780			from Ch. 130.00 to 150.00 mt stretch.			124.44		
47	1781						120.00		
	1782	5/2/2021	12/2/2021	Right side Retaining wall IIIrd lift concrete	1.2.4	100 kg/cm2	115.56	118.52	do
	1783			from Ch. 130.00 to 150.00 mt stretch.			120.00		

JUNIOR ENGINEER.

ASSISTANT ENGINEER