

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59/W.F. 130/2021 /12 / 2022-23 .

dated: 18/04/2022

Name of the Work: Improvement to existing irrigation tank Dhulpe in V.P. Shiroda of ponda Taluka. (2nd Call)

Sample Sent by: Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa

Letter No: NO. WRD/ WD XI/ SD IV/ W.F.185/03/2022-23.

Dated:- 6/4/2022

Received On: 06-04-2022

Date of Testing: 11-04-2022

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 130/01/2021	Coarse Sand	FM Silt & Clay Grading	2.946 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 130/02/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F. 130/03/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.