

**GOVERNMENT OF GOA
QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT**

Test Report No.: WRD/Q.C./F.6-4/ Aggr -T- 4739 , 4740 /Lab/ 236 /2020-21
Sand –T: 5103 , Cement: 1221.

Dated: 06/ 02 / 2021.

Laboratory: Bicholim
Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Improvement to the existing bund and manas at konadi-Korgao, V.P Korgao in Pernem Taluka..

Ref to requisition No: MI/SDIII/WDI/WRD/F. 58/2020-21/360 **Dated:** 21/01/2021.

Qty. Received: 1 bags each **Date of Receipt:** 01/02/2021 **Tested on:** 03 & 04/02/2021 **Ref to Specification:** CPWD 2009, Vol. I & IS:4031-4-1968

Sample: Sand ,20mm, **O.S. No.** 4906,4907,4916 & 4895 /SS **Lab. Sample No.:** 310 To 313 **Tested by:** Mrs. S. B. Naik Shirodkar.JE.
12.5mm size aggrt. & cement.

R E P O R T 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized aggregate of 20 mm nominal size.	(Qty. rep. – --- m ³)	
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized aggregate of 12.5 mm nominal size.	(Qty. rep. – --- m ³)	
REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.					
3.	Sand: (L.S.No.312)	i) Silt & Clay by S.A. method ii) Silt by sedimentation iii) Fineness Modulus iv) Grading Zone	: - 5.20% : - 5.68% : - 2.29 : - II		
REMARK: The observed results are within the permissible limits of the coarse sand.					
4.	Cement: J.K cement, bearing IS:269 Ordinary Portland cement, Manuf. date: Week <u>05</u> , Month <u>01</u> , Year' <u>2021</u> . CM/L = <u>0003401033</u> Qty. rep. – _____. To be used for – NOT SPECIFIED.	i) Fineness of Cement ii) Consistency of cement iii) Initial Setting Time iv) Final Setting Time	: 0.99 % : 32.00% : 180 minutes : 315 minutes	----- (It should not be more than 10%) (It should be in the neighborhood of 35%) ---- (It should not be less than 30 minutes) -- (It should not be more than 600 minutes)	
REMARK: The observed results are within the permissible limit for Ordinary Portland cement.					

Copy to: 1. The Assistant Engineer, SDIII, WDI,WRD, Pernem – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D.I, WRD, Porvorim – Goa

4. Q.C. Lab file

5. Bill File.

Junior Engineer

Assistant Engineer